G. R. S. 59] GPB—15,000—20 12 13

GENERAL AND REVENUE SECRETARIAT.

1906-07
~~191~~ .
(Miscl)

File No. 381

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Repairs to the Sri Gopalakrishna-Swamy temple at Balepet, Bangalore city.

PREVIOUS REFERENCES. LATER REFERENCES.

Muz. 8] 190 . 1906-07

MUZRAI SECRETARIAT

OFFICE NOTE.

File No.

SUBJECT.

Repairs of the Sri Gopala Krishnaswami temple at Balepet, Bangalore City.

From

The Deputy Commissioner, Bangalore

Letter No. 53 Dated 25th Oct., 1906.

It having been brought to the notice of Govt. that the Gopala krishnaswami temple in the Branch Vyasarayaswami matt building in Balepet, Bangalore city ~~was~~ is in a dangerous condition, the Deputy Commr. was asked to submit an Estimate for the renovating the building.

The Deputy Commissioner ~~after a personal inspection of the building~~ & now Submit

File No. of Muzrai Secretariat

Sanction an Estimate for Rs. 2038/-
for this work. The Estimate
has been prepared by the P.W Deptt
& signed by the Executive Engineer
Bangalore Dn, after personal inspection

Sd/
5/9/06

"This temple which is
situated within the Branch
Vyasaraya Matt in the Bangalore
City, is in a very dilapidated
condition and requires
early attention. As Govt
is now managing the affairs
of the Matt and has charge
of the Matt's funds it seems
necessary that Govt should
renovate the building
from those funds.

The estimate read may
therefore, it is submitted, be
sanctioned, and the work
entrusted to the P.W. Deptt
for execution.

Submitted to the 2nd (illegible)

Sd/ M Nanda Sama Rao
approved 10/9/06

Sent for draft
Sd/ 10/9/06

MGCPB—500—25-7-05.

Read 11/9/06

Muzrai Secretariat. File No. of 190

Note Contd

The Estimate for Rs 2038/— was Sanctioned in Govt Rso: No 1769-71 D) 20th Sept'06.

No 7770 D) 20-11-'06 The Chief Engineer forwards for Sanction a Supplemental Estimate for Rs 213/- for Establishment Charges, Tools and plant &c. for the above

Sanction this — 24/11/06

Note Continued —

The Supplemental Estimate for Rs 213/- was Sanctioned and the whole amount of Rs 2251/- was credited to P. W. - Remittances

The Superintending Engineer, who was requested to favour Govt. with a revised Estimate for the whole work, Submits for Sanction a Modified Estimate amounting to Rs 6930/- providing therein the necessary items of works shewn by the Murpra

File No. of 190 Muzrai Secretariat.

Secretary during his inspection of the temple

Submitted:— The original Estimate was the one prepared by the Revenue department and was confined to such of the items of repairs as was urgently needed to the building. The work was entrusted to the D.P.W. and in carrying out the repairs, additional works were found necessary and the Muzrai Secretary inspected the matt on more than one occasion & in consultation with the Asst Engr. in charge of the works, and with the Executive Engineer, fresh items of works were suggested. The fresh Estimate now received includes (1) the extension of the temple proper raising the floor of the Open yard so as to improve the drainage, (2) improving the Mahadwara, (3) erecting a compound

MGCPB—2,500—1-8-05

Muzrai Secretariat. File No. of 190

wall, (4) dismantling the unsightly old buildings in the compound (5) providing the Garbhagudi with a dome.

The reports of the Asst Engr & Executive Engr., which accompany the Estimate, explain the necessity for the present fresh Estimate

Submitted 4/08/07

Muzrai Secretary's Remarks:-

This temple belongs to the Sri Vyasa roya Matt and is situated in the heart of the Bangalore City in a branch of the Chikka Pet, high road. After sanction was given to the repairs it was found that the whole had to be pulled down and rebuilt from the foundation. I took this opportunity and got removed the unsightly dwellings un-

GPB—3,000—22-6 06

unauthorizedly built by people within the premises which were in a dangerous condition.

The revised estimate for thoroughly re - building the temple with all the connected improvements as regards drainage &c is rather high, being Rs 6930, out of which Rs. 2251 have been already sanctioned, and Rs. 2000/- already paid. The balance of the estimate may, in my humble opinion, be sanctioned and the amount placed in instalments at the disposal of the Public Works Department. The cost will have to be met from the accumulated saving of Rs. 31000/- belonging to the Matt now in Mysore Government Loan paper.

The work will be a lasting one and will be a permanent improvement effected during the Government's mamangement of the Vyasaroya Matt's affairs.

The Swamigalu has written requesting that the idols of Sri Krishna and other Gods in

Muzrai Secretariat. File No. of 190

in the temple should be raised from their present position and properly placed with due ceremonies. This will beduly arranged for.

98 Submitted to the 2nd Councillor.

21st August 1907

193/248 Approved. The Estimate is rather high, but the work appears to be necessary. I understand that the Muzrai Secretary has satisfied himself of the necessity for the several items of work provided for in the revised Estimate The rebuilding & improvement of the Temple is a proper object on which

File No. of 190 Muzrai Secretariat.

the money in the hands of Government may be spent.

Prepare draft Order very soon

24/8/07

Issue the draft put up

7/9/07

Muzrai Secretariat. | File No. of 190

(Note Continued)

The revised Estimate for Rs 6930 was accordingly sanctioned in Govt Pro no 1409-12 dy 12th Sept 1907 and the work is nearing completion excepting the compound wall. The Executive Engineer has now sent an Estimate for Rs 3687 as called for by the Muzrai Secretary for the additional works that are required to be executed to the temple viz. the construction of a Kitchen, Dining Hall and for extending the Mahadwaram in rear

The plan has also been sent.

The Report accompanying the Estimate explains the dimensions of the rooms, the nature of roof &c-

× No. 2469 dy 764 11/6/08

13/6/08

File No. of 190 | Muzrai Secretariat.

Muzrai Secretary's remarks:—

The additional buildings now estimated for are very necessary in order to give a completion to the temple already built. The Estimate is for a large amount but the works are necessary. I think it may be sanctioned. A further sum of about Rs. 375 for Establishment & Tools and Plant at 10½% on the amount of the Estimate would also have to be sanctioned, ~~The tot~~ as it is a usual charge. The total sum to be sanctioned will thus be 3687+375 = Rs 4062. 569

Subt. to the 2nd Joint Calls) Bhaskara Rao

30-10-08

Supt.

845/08

May be sanctioned, the Charge being met out of Funds belonging to the Math, in the hands of Govt.

2/11/08

Múzrai Secretariat. File No. of 190

I inspected the temple this morning in company with Messrs B.S. Venkataghar Executive Engineer and T. Lakshmanarao Asst. Engineer. We agreed that the new building should be ~~designed~~ constructed towards the lane behind the temple. Sanction the Estimate with the modification above named

CRB 8/7

175
29.8.08

Draft order submitted to 2nd Class approval

approved

29/8/08

29/8/08

29/8/08

File No. of 190 | Muzrai Secretariat.

(Note Continued)

The Executive Engineer proposes ~~reports that~~ certain changes of places for doors and windows in the out houses to be located in rear of Sri Gopalakrishnaswamy's temple at Balepet, & also substitution of a doorway for the gateway in rear.

His Letter no 4066/1268 dy 28/9/08

He states that as desired by the Muzrai Superintendent he will defer the question of alteration of doors & windows till after his return from Mysore & that meanwhile he will complete the work up to basement

DO dy 29/9/08

Ae 30/9/08 [illegible]

28.10.08

File No. . of 190 Muzrai Secretariat

GPB—3,000—25-9-07

Urgent

No. 26 D 73. 7.06

To,
The Dy Commissioner
Bangalore Dt.

Sir,

It has been brought to the notice of Govt. that the Sri Gopalakrishna Swami temple in the Branch Vyasarayaswami Matt building in Balepet, Bangalore city is in urgent need of repairs. I am to request the favour of your getting an Estimate prepared for renovating the main portion of the temple and forward the same to Govt. in the Municipal Dept for sanction. As the roofing &c is in a dangerous condition, it is desirable to thoroughly put it in order before the rains come

this year. I am therefore
to request the favour
of your treating the matter
as very urgent & send
up the Estimate very soon.

2. To save time, a copy
of this has been forwarded
to the Amildar of the
Bangalore Taluk with
a request that he should
inspect the place & prepare
an Estimate & submit
the same through the D.C. concd.

I have &c

30/6/06
Leg Mem Dept

No.
27 of 3-7-06
Copy to the Amildar, Bangalore Taluk
for immediate action

B.G.
Leg

...E GOVERNM...
1163
1906-07.

From The Dy Commissioner
Bangalore District

To The Secretary to the
Government of Mysore
Muzrai Department.

Dated 25th } August 1906
Despatched 27th }

Received.

General No.
MS. No. 53

Enclosure No 1 & 2 c c.

27/8/06

Muz. Secy's No 26 dated 3rd July/06

Forwards an estimate
for Rs 2038/- for the repairs
of Sri Gopala Krishnaswami
temple at Balepet, Bangalore
City.

MS. No. 53

E. Files

Bangalore District
Dy. Commissioner's Office
25th August 1906

From H. H. Sparkes Esquire
Dy. Commissioner
Bangalore Dist.

To L. Anantasami Rao Esq. B.A.
Secretary to the Govt. of Mysore
Muzrai Dept.

Sir,

With reference to your letter No. 26 dated 3rd July 1906, calling for an estimate for the repair of Sri Gopalakrishnaswami temple in the Branch Vyasaraya Dharmashatt Building at Balepet, Bangalore city, I have the honor to forward herewith copy of Executive Engineer's docket No. 3591 of 18th instant, together with an estimate for

Rs. 2038/- forwarded by him.

2. The vernacular papers on the subject are herewith submitted.

I have the honour to be,

Sir,

Your most obedt. servant.

Dy. commissioner

MM

Docket N° 3591/1058 of 17 August 1906
from the Ex. Engineer Bangalore Dt.
to the Dy. commissioner Bangalore
Dist.

Dy. commissioners N° 58 of 4th
instant forwarding an estimate
amounting to Rs 184-3 for the repairs
of the Sri Gopalakrishnaswami
temple at Balepet in the Banga-
lore city

In compliance with the above,
has the honor to forward herewith
a modified estimate for the temple
framed after personal inspection
of the temple. The walls of the
temple have sunk about 1 foot,
evidently due to insufficient
foundation and the floors have
also settled in places. They have
therefore to be rebuilt from

foundation to top. The modified estimate exceeds the original estimate by Rs 495/ as detailed below: —

I. Excess under original items.

(a) Removing the roof	—	92
(b) Removing and refixing stone beams		33.
(c) Concrete foundation	—	89
(d) Brick in clay superstructure		59
(e) Roofing	—	33
		306
Deduct the reduction under plastering		14
Net excess		292

II Excess due to new items

(a) Covering the deities with wooden planks during the execution of work		50
(b) Scaffolding charges	—	50
(c) Reconstructing stone mantap adjoining the Mahadwara		49
(d) Parapet wall all round the top of the temple		30
Excess under contingencies		24
Total excess under new items		203
Total excess under I + II	—	495 Rs

II (1) The excess under 'a to a' is due to increase of rates which were inadequate before.

(2) — do — under 'c' due to extra foundation found necessary owing to bad soil

(3) — do — under 'd' due to increasing the width of wall from 1 1/8' to 1 1/2'.

(4) — do — under 'e' due to additional provision of roofing the Mahadwara which has lamentably settled

(5) The new items causing an excess of Rs. 203/- are all very necessary owing to the instability of the structure.

III The Archaka of the temple complain about the want of a compound wall, which seems necessary to keep off stray cattle. This is however included in the modified estimate and

and may be provided for
after completing the temple.

Cobaj

Lt. Gourley

Dy. Commissioner.

hmg

F. 56) Estimate of the Probable Cost of Dismantling and Rebuilding Sri Gopalakrishnaswamy temple at Balepet Bangalore City.

Detail of Works	No	Dimensions			Contents	Total
Dismantling the present Temple :—						
Concrete over Roof						
Main Building	1	27	17	"	459	
Varandah	1	27	9	"	216	
Garbagudi	1	24	8	"	216	
Total					891	8.918 yds
Removing Stone slabs over Roof						
Main Building	1	27	17	"	459	
Varandah	1	27	8	"	216	
Garbagudi	1	24	9	"	216	
Parapet Stones aground	1	147	2	"	296	
Total					1185	1185 sft
Removing Stone Beams	33	-	-	-	-	No 33
—Do— Stone pillars	22	-	-	-	-	No 22
—Do— - corbel Stones	44	-	-	-	-	No 44
Dismantling walls						
Longitudinal walls	2	16	1½	7	252	
Cross walls	2	23 3/4	1½	7	374	
End walls	2	23	1½	7	362	
Partition walls	2	6 3/4	1½	7	106	
Total					1094	
Deductions						
Doors	3	3	1½	5	51	
windows	2	1½	1½	2	7	
Pillars	16	1	1½	7	126	
Total					184 sft	
Balance dismantled walls	-	-	-	-		910 sft
Removing door frames	-	-	-	-		No 3
Removing Stone slabs over Basement						
Longitudinal walls	2	24½	2	"	98	
Cross walls	2	23 1/4	2	"	93	
End walls	2	23	2	"	92	
Partition walls	1	6¾	2	"	13	
Total					296 sft	
Removing Basement walls						
Longitudinal walls	2	24½	1½	2	147	

Crosswalls	4	23¼	1½	2		
End walls	2	23	1½	2		
Partition wall	2	6¼	1½	2		
Wal						
Removing Stone slabs in the Basement floor.						
Longitudinal walls	2	24½	2	"	98	
Cross walls	2	26	2	"	104	
End walls	2	23	2	"	92	
Partition wall	1	9	2	"	18	
Wal					312	sqft
Removing Stone slabs on foundation						
Longitudinal wall	2	25	2	"	100	
Cross walls	4	22¾	2	"	182	
End walls	2	23	2	"	92	
Partition walls	2	5¾	2	"	23	
Wal					397	sqft
Wal Stone slabs						1005 sqft
Removing foundation						
Longitudinal walls	2	25	2½	2	212	
Cross walls	4	22¾	2½	2	387	
End walls	2	23	2½	2	195	
Partition walls	2	6¾	2½	2	69	
Wal					863	sqft
Wall of 4 stone in clay	Removed					1464 sqft
2 Rebuilding the Temple						
Excavation for foundation						
Longitudinal walls	2	25½	2½	3	402	535
Cross walls	4	22¾	2½	3	701	935
End walls	2	23	2½	3	362	483
Partition walls	2	5¾	2½	3	83	110
Wal					1548	2063
						5146
Concrete filling to foundation						
Longitudinal walls	2	25½	2½	2	134 (268)	
Cross walls	4	22¾	2½	2	234 (472)	
End walls	2	23	2½	2	121 (242)	
Partition walls	2	5¾	2½	2	21 (55)	
Wall					511 (1037)	1037 cft

P. T. O.

F. 56) Estimate of the Probable Cost of Continued

Detail of Works	No.	Dimensions			Contents	Total
Foundation Stone in chunam						
Same as Dismantling foundation						843 cft
Stone slabs over foundation Basement and Side of Basement, Same as Dismantled						6,008 Sqft
Superstructure Stone in chunam Same as Dismantled					1094 ft	
Deducting						
Doors	3	3	1½	5	67	
windows	6	2	1½	3	27	
Stone fillets	16	1	1	7	112	
Total					190	
Balance superstructure						904 cft
Fixing old Stone Plates						No. 22
Fixing old Door frames						No. 3
Stone slabs for steps Roughly Dressed	3	8	4	6"	12	12 cft
fixing old Cuttack Stones	44	-	-	-	-	No. 44
Fixing old Beams	-	-	-	-	-	No. 33
Covering the roof with old Stone Slabs Same as dismantled						1185 Sqft
Roofing with 2 coats of flat tiles over Concrete and chunam Plastering Complete Same as dismantled concrete over Roof						8915 Sqft
chunam plastering		221				
outside around	1	130	a	8	1040	
Inside around	1	133	a	8	1064	
Total					2104 Sqft	
Deducting						
Doors	3	3	a	5	45	
windows	24	2	a	3	24	
Total					69	
Balance chunam plastering						2035 Sqft

Flooring with cudappah Slabs over 3" of concrete and Cement Pointing						
Inside main Building	1	23	14	"	322	
Varandah	1	26	8	"	~~208~~	✓
Garbagudi	1	22	6½	"	143	
Total					673	673 5 ~~678~~
White Washing Sauces cleaning Plastering & Ceiling to main Building					263	
	1	24	14	"	336	
Varandah	1	26	8	"	208	
Garbagudi	1	22	6¾	"	148	
Total					2727	2,72
Windows (Teak wood)						No 4

Estimate of the Probable Cost of raising the Level in the Compound of Sri Gokalakrishnaswami Temple.

Detail of Works	No	Dimensions			Contents	Total
E side of the main Building	1	62	30	2	3720	
Rear side of the main Building	1	15	15	2	460	
Do —	1	25	5	2	250	
Right side of the main Building	1	50	18	1½	1350	
— Do —	1	25	22	1½	825	
Front side of the main building	1	28	20	1½	840	
Total					7435 cft or 275 cyds	
57 cyd of Earth 1 cart + door					275 cyds of Earthwood = 457	
Stone slabs for drain	4	10	1	1	40	40 sft

Abstract

Items	Per	Rate	Quantity	Amount
ing with Earth and				
Levelling the Same	cent	0 4 0	~~459~~ 114	115 0 0
~~Constructing Drain~~	~~Sqft~~	0 4 0	40	10 0 0
				125 0 0

Total

MGCPB—1,000—20 12 04

Abstract

Items	Per	Rate	Quantity	Amount
the Concrete over roof	Sqr	2 0 0	8 91	18 0 0
+ refixing the Stone				
Slabs over roof	Sqft	0 3 9	1183	730 0 0
+ refixing the Stone	Each	3 2 0 0	33	66 0 0
Beams and refixing Stone	Each	3 0 0	22	66 0 0
Pillars Removing and refixing Cartan Stone	Each	0 6 0	44	17 0 0
Dismantling walls	Cft	0 0 3	910	16 0 0
Removing and refixing Stone Slabs which are on	Sqft			
foundation, Basement + inside of Basement (Sarcas dismantled)		0 1 6	1005	63 0 0
Removing Basement and foundation (Stone in clay)	Cft	0 0 6	1145 4444	45 0 0
Removing and refixing Doors	Each	3 0 0	3	9 0 0
Earth work	Cyd	0 2 0	5 7	9 0 0
Concrete filling to foundation	Cft	0 2 9	5 7	8 9 0 0
Stone in chunam	Cft	0 2 9	1444	248 0 0
Stone slabs for steps	Sqft	0 4 0	12	3 0 0
Superstructure	Cft	0 2 9	906	155 0 0
Roofing (as per detail)	Sqm	18 0 0	894	160 0 0
Chunam plastering	Sqm	2 8 0 0	2435	65 0 0
White washing	Sqm	0 2 6	2727	7 0 0
Flooring with Cudappa	Sqm	21 0 0	673	141 0 0
Windows Slabs	Each	10 0 0	4	40 0 0
Total				1345 0 0
Cutting ancies @ 5%				Ar 67 0 0
				73 0 0
~~As Net amount to be sanctioned~~				Ar ~~1412 0 0~~
Earth work and drains				125 0 0
Net amount to be sanctioned				1543 0 0

MGOPB—D00--20-12-04

Executive Engineer

Assistant Engineer

Murai

Read :-

Letter no 5327 25th August 1906 from the Deputy Commissioner of the Bangalore District, submitting for sanction an Estimate amounting to Rs. 2038/- for repairing the Sri Gopala Krishna Swami temple in the Branch Vyasaraya Swami Matt building in Balepet, Bangalore City

Order thereon no 1709-71 dt 20/9/06

The Estimate for Rs 2038/- is sanctioned, the charge being met from the funds of the Sri Vyasaraya Swami Matt which is in

the Govt Savings Bank in
name of the Murzai Secretary.
2. It is requested that the work may
~~The work will be executed~~
by the P. W. Department.
in a substantial manner
3. The amount will be
drawn from the Savings
Bank and paid to the
P W Depart on receipt
of an application therefor
from the Chief Engineer of
ellypore.

15/9/06
Secretary

Ps
14/9/06

To
The Chief Engineer of ellypore
with the Sanctd Estimate.
" Dy: Comr, Bangalore Draft.
retg others enclosures
" Comptroller, Mysore Govt.

Copy to the Govt- Agent- 1772
for information 20/9/06

2555

16/11 20.11.06.

No. 7770 | Eng 2

Forwarded to the Secy to Govt, Irrigation Dept, with Govt Nos. No. 1769-71 dt 20th Sept last, for favor of sanction.—

Bernard Dawes. Capt R.E., Dy Chief Engineer & Resident

20/11/06

Dft 21/11/06

From

THE SUPERINTENDING ENGINEER, 9945 Eastern Circle

To The Chief Engineer of Mysore

Dated 12 9

Despatched 3 November/06

Received

General No. 6400

No.

Enclosure No. 1 Report & Estimate

In compliance with para 2 of the Chief Engineers no. 6684 of 29 9 06, has the honor to submit for favor of disposal, supplemental estimate amounting to Rs 213 on account of Establishment and Tools and Plant charges in respect of the estimate for Dismantling and Rebuilding Sri Gopala Krishnaswamy's Temple at Balepet Bangalore

Forwarded

Superintending Engineer, Eastern Circle.

Murfai.

Read:—

Govt Pro: No 1769-71 D 20th September 1906 sanctioning an Estimate for Rs 2038/- for repairing the Sri Gopalakrishna Swami temple in the ~~Bamboo~~ Sri Vyasaraya Swami Mutt in the ~~building in Balepet~~, Bangalore city

No 7770 D 20th November 1906 from the Chief Engineer Ellapore forwarding for sanction, a Supplemental Estimate for Rs. 213/- for Establishment Charges, Tools & Plant for the above works.

No. D 816 - [illegible]

Order thereon No —

The Supplemental Estimate for Rs. 213/- is sanctioned, the charge being met from the funds of the

in the Bangalore Dt Treasury.
~~Municipal Secretary~~

2 The amount will be drawn from the Savings Bank and paid to the P. W. Deptt. on receipt of an application therefor.

25/11/06
Secretary

24/11/06

Dft

To
The Chief Engr of Ellpore with the Sanctd Estimate & report
D. C., Bangalore Dt,
Comptroller, Mysore Govt.

Copy to Govt Agent, for information

MYSORE P. W. DEPARTMENT,
SUPTG. ENGINEER'S OFFICE.

No. 7188

Eastern *Circle.*

Dated Bangalore 24 th. December 1906.

From

Y.Sreenivasa Rao Esquire, B.A.,
~~The~~ *Superintending Engineer,*
Eastern *Circle.*

To

L.Anantaswamy Rao Esquire,
Mysore Secretary

Sir,

Referring to Government Proceedings Mulraj No.1709-71 dated 20-9-06 and No.1815-8 dated [illegible] 0, I have the honor to forward for your information and [illegible] compliance, a copy of the Bangalore Division Executive Engineer's No.3572/859 dated 17 th. instant, requesting that the sanctioned estimate amount viz: Rs.2251/- for rebuilding the Sri Gopala Krishnaswamy's temple at Palpet Bangalore may be arranged to be placed at his disposal.

I have the honor to be,
Sir,
Your [illegible] obedient servant.

Superintending Engineer,
Eastern Circle.



27-12-06

No. 7188

From

THE SUPERINTENDING ENGIN

Eastern

To L.Arantaswami Rao Esquire

Madurai Secretary

Dated 24 th. December 1906.

Despatched

Enclosure No. /

Subject.

-189

190

From

The Executive Engineer

Bangalore Division.

To

The Superintending Engineer

Eastern Circle.

Dated 17 th. December 1903.

Despatched

Received

General No. 5572/850

No.

Enclosure No.

With reference to Superintending Engineer's no.6945 of 8 th. instant, has the honor to request that the Muzroy Secretary may kindly be moved to transfer Rs.2251/-to this Division for dismantling and rebuilding Sree Gopal Krishnaswamy's temple at Balepet Bangalore.

(sd)-B.S.Venkatachariar

Ex:Engr:,Bangalore Division.

" C O P Y ".

Superintending Engineer,

Eastern Circle.

No. 1326

GOVERNMENT OF H. H. THE MAHARAJA OF MYSORE,
MUZRAI DEPARTMENT,
DATED BANGALORE, 4th March 1907.

FROM
L. ANANTASAMI RAO, ESQ., B.A.,
SECRETARY TO THE GOVT. OF H. H. THE MAHARAJA OF MYSORE,
MUZRAI DEPARTMENT.

To
The Superintending Engineer,
Eastern Circle, [illegible].

SIR,

In reply to your letter No. 711 [illegible]
December 190[illegible], requesting that the sum of Rs. 2631/- be [illegible]
[illegible] estimate for repairs to the [illegible]
temple situated in the village [illegible]
City, Bangalore Division, I am directed to state that the Government
have no objection to the proposed repairs being carried out, but that
[illegible] will
[illegible] be available.

[illegible], I am to request that the provi-
[illegible] for the Assistant Engineer in charge
Rs. 60, recurring, may be [illegible] in addition
[illegible].

I have [illegible],
Sir,
Your most obedient servant,

Fair draft) 4/3/07

Copy to the Chief Engineer for information

By order,
[illegible]

1929 81

MYSORE P. W. DEPARTMENT,
SUPTG. ENGINEER'S OFFICE.
Eastern *Circle.*

Dated Bangalore 6 th. April 1907

From Y.Srinivasa Rao Esquire,B.A.,
~~The~~ *Superintending Engineer,*
Eastern *Circle.*

To

L.Anantasawmi Rao Esquire,B.A.,
Secretary to the Government of H.H.the Maharajah
of Mysore,Muzrai Department.Bangalore.

Sir,

Adverting to your letter No.4326 dated 4 th.ultimo stating that arrangements are being made to place the Executive Engineer Bangalore Division in funds for rebuilding the Sri Gopalakrishnaswami Temple Bangalore City,I have the honor to forward for your information and obliging early compliance copy of Executive Engineer's No.1512/241 dated 2 nd.instant enquiring whether payment may be made for work already done and billed for.

I have the honor to be,
sir,
Your most obedient servant.

Superintending Engineer,
Eastern Circle.

4590

MYSORE P W DEPARTM

No. 1929

From

THE SUPERINTENDING ENGINEER,

Eastern Circ

To

The Secretary to the Govt:

of H.H.the Maharajah of Myso

Dated Muzrai Department.

Despatched 6 th. April 1907.

Enclosure No. 1

Subject.

Forwarding for early compliance Bangalore Division Executive Engineer's No.1512/241 dated 2 nd.instant enquiring whether payment may be made for work of Repg: Sri Gopalkrishnaswami Temple,already done and billed for.

1929

From The Executive Engineer
Bangalore Division.

To The Superintending Engineer,
Eastern Circle.

Dated 2 nd. April 1907.

Despatched

Received

General No. 1512/241.
No.

Enclosure No.

Superintending Engineer's No. 1377 of 9 th.ultimo, communicating arrangement made with the Muzrai Secretary for funds required for Repairing Sri Gopalkrishnaswami's Temple in the Branch Vyasaraya Mutt in Bangalore City.

----------:O:----------

With reference to the above, has the honor to request to be kindly informed whether payments may be made on bill received for the work pending formal transfer of funds. The works have been starte

and

and bills are received for payment.

(Signed)-B.S.Venkatachariar

Ex: Engr: Bangalore Division.

" C O P Y ".

Superintending Engineer,

Eastern Circle.

The Treasury Officer

Bangalore Dt:-

Dated 25th April 1907.

No 4956 (Rs 2000)

Have the honor to forward herewith Rs 2000/- (Two thousand only) as shewn in the margin and to request that the amount may be received and credited to P.W. Remittances to the favour of the Executive Engineer, Bangalore Division on account of the repairs which are being executed

Treasury notes
PA 48039 — Rs 500.
PA 94465 — " 100.
PA 42636 — " 100.
PA 98989 — " 100.
In Cash " 1200
Total Rs 2000.

to the Sri Gopalakrishna and
Swamis temple in the
Branch Vyasarajaswamy
matt in the Bangalore city

2 Requests the favour
of an acknowledgement.

By order

25/4/07

No. 4957 Secy: Mucy. Deptt

Copy forwarded to the
Superintending Engr. E. circle
with ref to his no. 1929
dy 6th April 1907

2 The sanction of a revised
Estimate for the work in
question, should be expedited

By order

Secy

No 4958

Copies of the above are forwarded to the Chief Engr. of Ulysses for info.

By order

25/4/07

Secy

Book No.936 No. 400.

EPARTME

ER'S OFFICE

1

The Treasury dated 25-4-07

Received from Secretary to the Govt of Mysore
Imperial Department -

Rupees Two thousand only

Annas — and Pies — being on account of

Amount credited to P. W. Remittance of Bills

Exps: Bangalore division Ballari Dt the repairs to

Sri Gopalakrishnaswami Temple at Bangalore -

Bryn Mawr Hotel -

In charge of Treasury.
Bangalore

Entered
Sd/- 25/4/07 hs
25/4/07

Mysore.

Sir,

Adverting to Government (Mus

No. 3640

MYSORE P. W. DEPARTMENT.

EXECUTIVE ENGINEER'S OFFICE.

9th July — 1907

From Y. Srinivasa Row Esqr B A
~~The~~ Superintending Engineer,
Eastern Circle

To L Ananthasammi Rao Esqr BA
Mysore Secretary to Govt of
Mysore

Sir,

Adverting to Government (Mysore) Proc. No 1769-71 dated 20th September 06 and No 2816-8 dated 26th November 06 sanctioning estimates for Rs 2038 & 213 respectively for repairing the Sri Gopala Krishnaswamy Temple in the Srikanteswaraswamy Brands mutt in the Bangalore city and your letter no 4326 of 4-3-07 calling for a revised estimate for the work

I have the honor to forward herewith a modified Estimate amounting to Rs 6930 for repairing the Temple in question for favor of disposal. The necessity for modifying the original proposals is clearly explained in the report attached to the Estimate.

I have the honor to be
Sir,
Your most obedt Servant,

Superintending Engineer,
Eastern Circle.

Enclosures
Sanctioned Estimate
Revised Estimate
Report
Plan

MYSO

62

No. 3640

From

THE SUPERINTENDING ENGIN
Eastern Circle

To The Mysore Secretariat
to the Govt of Mysore

Dated
Despatched 9 3 July 1907

Enclosure No. 5

Subject.

Note Cont? & Cut 2

28/7/07

8/9

Mysore

Read:—

- Government Pro No 1769-71 dated 20th September 1906 sanctioning an Estimate for Rs 2038/- for repairing the Sri Gopala Krishnaswami temple in the Sri Vyasaraya Swami Branch Mutt in the Bangalore City.

Government Pro. No 2816-8 dated 26th November 1906 sanctioning a Supplemental Estimate for Rs 212/- for establishment charges, Tools & Plant for the above work

Correspondence ending with the letter No 3610 dated 9th January 1907 from the Superintending Engineer Western Circle, Bangalore

ma Rs. .6930/- repairing
the temple in the ma H.

Order thereon dt. 14.09-12.9/12.9.07

Encl 5

The Estimate for Rs. 2251/-
Sanctioned in the Proceedings
read above was for repairing
certain portions of the building
which was urgently necessary
to protect it from collapse,
but on personal inspection
~~and after~~ of the building by the Inspn
Secretary, it was found that
the whole building has to be
pulled down and rebuilt
from the foundation. A
revised Estimate was therefore
called for, for thoroughly re-
building the temple with all
the connected improvements
as regards drainage &c and

for removing the buildings ~~unauthorised built by people~~ within the premises which were all in a dangerous condition

§2. As the work ~~being~~ is a lasting one and a permanent improvement effected during the Courts' management of the Sri Vyasaraja Matt's affairs, the revised Estimate for including the PW charges on account of Establishment & tools and plant, Rs. 6930/- is sanctioned; the charge being met from the funds of the Matt. The original Estimate for Rs 2251/- is hereby cancelled.

The revised Estimate from the Superintending ~~Western~~ Eastern circle which amounts to Rs 6930/- provides for all the needful improvements.

3. A sum of Rs. ~~2000/-~~ 3000/- EK will now be placed at the disposal of the PW Dept from the Matt funds on account of the work, in addition to ~~the similar sum~~ the sum of Rs 2000/- paid to that Dept in April last.

4. As requested by the Swamigalu of the Matt, arrangements should be made for raising up the idols of Sri Gopala Krishna and other deities in the temple to the proper level. An estimate of the cost involved, if any, should be subd by the PW Dept.

EK 7/9/07
Secty Muz Dept.

Tirsiades

~~Secretary~~
27.8.07

To,
The Chief Engineer in Mysore ~~to the~~
Supt Engineer, Eastern Circle, with the sanctioned revised estimate and other enclosures

[illegible]

Copy to the Swamigalu with a Vijnapana Patrika

[illegible]

After issue
please place in
file
VL

To, T.S. Lakshmana Rao Esq
Asst Engr.
Bangalore

My dear Sir,

During our inspection of the Sri Kyasanapaswami Math building at Chickapet on the morning of the 22nd inst. in Bangalore, we agreed as to the necessity for constructing a kitchen ~~—~~ with an adjoining hall and a terraced verandah in front of the main entrance inside it facing the temple.

I shall be glad

the Plans and Estimates

for these works at an

early date.

Yours very sincerely

23/4/08

3 Drafts

D.O.No

4.6

To
T.G. Lakshmana Row Esqre
Asst. Engineer
Bangalore.

My dear Sir,

During ~~ordinary~~ inspection of the Sri Lokalakshmi Narasamma temple at Balepet Bangalore city it was found that the works ~~sanctioned~~ as per sanctioned Estimate were nearing completion You may therefore send up bills for the works already executed for adjustment.

2. The Construction of the Verandah inside the Temple compound adjoining the Mahadwara or main Entrance & the ~~same~~ Dwarghall

Construction of a Kitchen

shall be glad to have fresh
Estimates for these works
as already requested in my D.O
at an early date, i.e. Soon after 23rd April 1908
as Sanction is communicated
to you for these works you
can put the work in hand

Draft)
W. 4/6/08

3/6/08

3 Enclosures

5497 Dated 9th June 1908

4.6.

To

The Deputy Commr

Bangalore Dt

Sir,

You are probably aware of the repairs sanctioned by Govt to the Sri Gopala Krishnaswamy temple belonging to the Sri Vyasaraya Swamy Matt at Balepet, Bangalore. The repairs have been nearly completed and ~~A compo~~ a compound wall has to be ~~built~~ built. The Assistant Engineer in charge of the works brought to the notice of Govt that there was

Compound wall as the
temple land had been
encroached upon by the
neighbours on all sides.
The Vice President
City Municipal Council
was therefore ~~addressed~~
requested to inspect the
building & ~~compound~~
and to mark ~~the~~ out the
site for ~~the~~ Constructing the
Compound wall. That
Officer stated ~~in reply~~ that
there has been an ~
encroachment ~~may~~ which
is evident from the Stone
pillars now standing in
the ~~Comp~~ Temple Compound.
but that as the whole question
is one of easements the
proper Course would be

to ask the Amildar
as the Officer in charge
of the Mavrai Institutions
to issue a Notice to the
parties concerned warning
them of the damage that
is likely to be caused
by our running up a Compound
wall within our own limits.
~~round the Compound.~~ I am
to direct to request
you to be so good as
to personally inspect the locality, and
to instruct the Amildar
of the Bangalore Taluk
to issue the needful
notices to the parties of
the action proposed to be taken by us.
As the Question is urgent
I request you in favour of your
prompt action in the
matter & reporting the
result at your very
earliest date.

3/6/08

1/6/08

MYSORE GOVERNMENT
5003
12/6/08
ARCHIVES DEPARTMENT

12/6/08

190 8.

From

B.S.VencataChariar Esquire
Executive Engineer
Bangalore Division.

To

L.Anantasami Rao Esquire B.A.
Secretary to the Government
of Mysore
Muzari Department.

Dated Bangalore the 11th June 1908.

Despatched

Received

General No. 2469

No. 764

Enclosure No. 1 Estimate 1 Report 1 Drawing plan 3

Sir,

In compliance with your D.O. dated 24-4-08, to the Assistant Engineer Mr. Lakshamana Rao, in charge of Head Quarter Range, regarding certain additional works required to Sree Gopalkrishanaswamys temple at Balepet, I have the honor to forward for favor of your disposal an estimate (with plan and report) for ₹ 3687/ for constructing a new building in the premises of the temple which consists of a hall 50'X 15' and three rooms 9'X15' 10'X15' and 7'X 15') and for extension of the Mahadwaram in rear as shown in the plan. I have the honor to remain

Your most obedient servant

B. Venkatachariar

Executive Engineer

S.G.h. Bangalore Division.

Bangalore
6.7.08

Dear Sir.

In continuation of
D.O. of the 2nd inst.
I beg to inform you that
Secretary Engineering also
wishes to meet you at
the Sapatawana
until tomorrow morning
You can come there at

-30- After inspecting his work with you he wants to attend his office as it is a morning office day.

Yours sincerely
L Lakshmanaka

Balasundaram Iyer Sir

Bangalore
4 : July/08

Dear Sri

Your kind do of 3rd inst.
re- the new buildings to
be constructed in the pre-
mises of the Sri Gopala-
krishna temple -

I shall certainly meet
you at the temple at

8 P.m. on Wednesday

Yours Sincerely
T. Lakshmanarao

C.S. Balasundaram Esqr. I.C.S.
Secretary
Industries Dept.

D.O.

Bangalore
30th June 1908.

To,
T. Lakshmanrao Esq.
Assistant Engr.
Bangalore Div.

Dear Sir,

Orders of Govt. have been passed sanctioning the Estimate for Rs 3687 for constructing a new building in the premises of the Sri Gopala Krishnaswami temple in the Sri Vyasarajaswami Math building at Chickpet Bangalore city. Before actually issuing the said

Murray

Read:— Govt. Pro: No 1409-12 dated 12th September 1907 Sanctioning a revised Estimate amounting to Rs 6930 for reconstructing the Sri Gopalakrishnaswami temple in the Sri Vyasa-rayaswami Branch matt at Balepet, Bangalore City

Letter no 2469 of 764

11th June 1908, from the Executive Engineer, Bangalore Division Submitting for-Sanction ~~&c &c~~ a Supplemental Estimate for Rs 3687 for the additional works that are required to be executed to the temple viz the Construction of a Kitchen, Dining Hall & extending the Mahadwaram in front.

Order

No. 143-5 dt 11.7.
Ee d. B.

The Estimate for Rs 3687 is sanctioned, & the cost viz Rs 3687 plus Rs 375 on account of Establishment & Tools and Plant Charges at 10½% on the amount of the Estimate, ~~making total Sum of Rs 4062~~ or Rs 4062, being met from the funds belonging to the Sri Vyasaraya swami matt.

2. The Kitchen and the Dining Hall instead being constructed ~~in~~ the northern portion of the compound as proposed ~~in the~~ by the Executive Engineer should be shifted ~~to~~ the western portion of the compound adjoining the rear of the ~~as per marked portion in the Estimate~~

requested to place at the disposal of the Chief Engineer, the ~~sum of~~ amount Sanctioned in para 1. Sapra - and the balance that is due viz Rs. 1930 out of the amount of the revised estimate Sanctioned in the Govt Pro: of the 12th September 1907.

H C's order)

8/7

To

Secretary

The Chief Engineer of Mysore

" Executive Engineer, Bangalore Dn with the Sanctioned Estimate for transmission to Dy: Comr: Bangalore Dn

Comptroller, Mysore for

No. 147

Copy to the Govt agent.

146

Copy to the Superintending Engineer

MYSORE GOVERNMENT
870
27-8-08
MUZRAI SECRETARIAT

1908.

FROM

B.S.Venkatachariar Esquire,
Executive Engineer,
Bangalore Division.

To

C.S.Balasundaram Iyer Esquire,
B.A.,
Secretary to the Govt. of Mysore
Muzroy Department.

Dated Bangalore 26th August 1908.

Despatched 27/-

Received

General No. 3593
No. 1133

Enclosure No. 1. Tracin

CK. Draft please approve

Para 2 of Government proceedings No. 143-F dated 11th July 1908

-----:000:-----

Sir,

With reference to the above, I have the honor to forward the tracing plan of the improvements and additions to the Sri Vyasaraya Swamy Mutt, showing thereon the modified allocation in pencil, of the new buildings sanctioned in the Proceedings quoted above. The one continuous block has been altered into two separate blocks, one for the private residence of the Swamy always and the other for

the combined kitchen and quarte s

hall of t e Swamijee is located 25 feet from the N

pound wall to admit of locating a small Latrine in the Nor

Western corner and at sufficient distance. If the arrangements.

as modified now would meet with approval , I will order the work

being proceeded with.

I have the honor to be,

Sir,

Your most obedient servant,

Executive Engineer,

Bangalore Division.

Muz

MUZRAI SECRETARIAT.

190 —190

From

~~L. ANANTASAMI RAO, Esq., B.A.,~~

Secretary to the Government of

H. H. the Maharaja of Mysore,

Muzrai Department.

To The Executive Engineer.

Bangalore Dn

Dated 29th August 1908

Despatched

Received

General No. 6191

Muzrai F. No.

Enclosure No One

His Docket No 3593/1133

dy 26th August 1908.

Has the honour to convey

the approval of Govt to the

modifications proposed

by the Exec. Engineer

the Dining Hall [illegible]

[illegible]

GBP--5 000 copies 11-9 07

temple at Balepet,
Bangalore.
2. The Tracing plan
is returned herewith.

By order

1908

MYSORE GOVERNMENT
1322

Please continue note & submit

29/9/08

From K Krishna Iyengar Bycom B.A. L.C.E
Executive Engineer
Bangalore Division

To A Subramanya Iyer Esqr.
B.A
Superintendent
Muzarai Dept.
Bangalore.

Dated 28th September 1908

Despatched

Received

General No. 4066

No. 1268

Enclosure No. 1 Letter copy
1 Tracing plan
2

Sir,

I have the honor to forward for favor of your approval, a copy of letter No 496 dated 22/9/08, from the Assistant Engineer Head Quarter Range, proposing certain changes of places for doors and windows in the out houses to be located in rear of Sri gopala-krishnaswamy's temple at Balepet Bangalore and also substitution of a doorway for the gateway in rear.

The positions of doors and windows proposed to be changed, are marked in the enclosed

enclosed tracing plan. —

I have the honor to be
Sir
Your most obedient

N. Thomas
Executive Engineer
Bangalore Division

1908

From

The Assistant Engineer
Hd Quarter Works

To

The Executive Engineer
Bangalore Division

Dated 22 9 08.

Despatched

Received

General No. 496
No.

Enclosure No.

Executive Engineer's No. 3817/1795 dated 21/9/08
approving of the location of the
outhouses in Sree Gopalaswamy
Temple in Balepet Bangalore

Has the honor to report
that the door for the main
kitchen is placed facing East

(in plan) and is in

put on that side only next to the wall. Solicits /

at B instead of at A. The window proposed at B.

at A.

2 The temple people, and others interested in the work that a door may be placed at C in place of a window + only a door 3½ × 6½ be placed at D instead of a gateway as - tioned There are evidently no objections to these and any, small, excesses in consequence, can be met from savings on other subheads Solicits permission to do the changes

Sd/ T Lakshman Rao

Assistant Engineer

Mdy gn works

"True copy"

N. Nagaraja Rao

Executive Engineer

Bangalore

28/9

enclo [illegible] on that side only next to the wall. Solicits [illegible]

at B instead of at A. The window proposed at B.

at A.

2 The temple people, and others interested in the work that a door may be placed at C in place of a window & only a door 3½ × 6½ be placed at D instead of a gateway as -tioned there are evidently no objections to these and any, small, excesses in consequence, can be met from saving on other subheads Solicits permission to do the changes

Sd/ T Lakshmana Rao

Assistant Engineer

4th gr works.

"True Copy"

H. Nicholson

Executive Engineer

Bangalore

28/9

G.R.S. 29A]

190 .

From

~~Secy. to the Govt. of His Highness~~
The ~~Maharaja~~ of Mysore,
~~Genl.~~ and Rev. Dept.

To The Executive Engineer
Bangalore Div

Dated ~~October~~ 1908

Despatched

Received

General No
No.

ENCLOSURE No. ,

His letter no 4066 dy
1268
28 September 1908 proposing
certain changes of places
for doors and windows in
the out houses to be located
in rear of Sri Gopala-
Krishnaswamy temple at
Balepet, Bangalore - & also
substitution of a doorway
for the gateway in rear

Has the honor to state
that ~~after~~ during the ~~inspection of~~

that the alterations proposed
improve the building &
are therefore approved as this appears to improve the
The plan received with
the letter under reply is
herewith returned.

R

B.
31 years
Executive Surveyor
4/ 29/10/08